

# CVPCSD Monthly Report

October 2024

Daily average flow = 373 gpm

Daily Average Raw NTU = 6.67

Daily Average Finished NTU = .036

## Water Plant –

- Cleaned Plant, Made dump runs
- Took Old meters that have been at plant to the recyclers. Will give check to Don.
- Standard maintenance.

## Distribution –

- Finished Lead Service Lines “initial”.
- DDW Requests we complete inventory spreadsheet of Lead Service Lines for the remaining services. Customer side can be documented as “non-Lead”, might need to inspect the remaining service lines if we can’t prove they were installed after 1/1/86.

## Summary

- Completed DDW Drought reports
- Sent in LSL report to DDW
- Need to complete rest of inventory per SWRCB/LSL engineer.
- Need to remove sludge from Reclaim tank
- Need to complete the rest of our annual water sampling per DDW
- Plan for possible swap of contract operations. Need to have a plan if the Board goes with a different operator.
- Start Backflow testing in November.